

**Seattle Office**  
20225 Cedar Valley Road  
Suite 110  
Lynnwood, WA 98036  
ph 425.742.9360  
fax 425.745.1737

Project No. L12488  
Project 24 Hour Fitness Totem Lake  
Address 12526 Totem Lake Boulevard NE, Kirkland, WA  
Permit No. BNR 12-02760  
Bldg Dept. City of Kirkland

**Tacoma Office**  
10029 S. Tacoma Way  
Suite E-2  
Tacoma, WA 98499  
ph 253.584.3720  
fax 253.584.3707

Owner 24 Hour Fitness  
Architect Group Mackenzie  
Contractor Cumming Construction

**Portland Office**  
7911 NE 33rd Drive  
Suite 190  
Portland, OR 97211  
ph 503.281.7515  
fax 503.281.7579

Record No. 004  
Date 11/13/12  
Weather Cloudy  
Inspection Reinforced Concrete  
Sample(s) (4) 4"X8" Cylinders

Inspected the slab on grade for a final inspection for clearances and cleanliness at the foundation level between grid lines 44 and 44.75, from B to G. The contractor pumped and mechanically vibrated (70) cubic yards of CalPortland concrete mix #3341, 3000 psi at 28 days.

To the best of our knowledge, all items inspected today are in conformance with approved plans and specifications.

Inspector: D. Evans

Reviewed By:



Kevin Graham  
Senior Project Manager