

Seattle Office
20225 Cedar Valley Road
Suite 110
Lynnwood, WA 98036
ph 425.742.9360
fax 425.745.1737

Project No. L12488
Project 24 Hour Fitness Totem Lake
Address 12526 Totem Lake Boulevard NE, Kirkland, WA
Permit No. BNR 12-02760
Bldg Dept. City of Kirkland

Tacoma Office
10029 S. Tacoma Way
Suite E-2
Tacoma, WA 98499
ph 253.584.3720
fax 253.584.3707

Owner 24 Hour Fitness
Architect Group Mackenzie
Contractor Cumming Construction

Portland Office
7911 NE 33rd Drive
Suite 190
Portland, OR 97211
ph 503.281.7515
fax 503.281.7579

Record No. 005
Date 12/4/2012
Weather Cloudy
Inspection Proprietary anchors
Sample(s) N/A

Inspected epoxy of 1/2 inch diameter threaded rod with four inch embedment for strongback attachment to precast panel at grids D.4/47 from slab on grade to plus 18 ft. as per 8/S8.1. All holes cleaned as per the manufacturer's recommendations and filled with Simpson Strong Tie SET XP 22 epoxy with a lot number of 091J290J and an expiration date of 08/2014.

To the best of our knowledge, all items inspected today are in conformance with approved plans and specifications.

Inspector: H. Beorn Edmonds

Reviewed By:



Kevin Graham
Senior Project Manager