Hermanson

AIR OUTLET TEST REPORT

JOB NUMBER:
PROJECT NAME: Extreme Consulting
DRAWING REFERENCE:

TEST DATE: 6-11-12
TECHNICIAN: Jos Stewart
TEST APPARATUS: Hood
SYSTEM:

AREA SERVED	OUTLET NO.	TYPE	SIZE	DESIGN CFM	PRELIMINARY CFM	CFM	CFM	CFM	CFM	CFM	FINAL CFM	REMARKS
VAV 551 Rm 554	1	S/A	8"	150							150	New VAV
"	2	S/A	8"	150							150	# 551
VAV 517												
open office	1	S/A	10"	200							200	
open office	2	S/A	10"	200							185	
Rm 548	3	S/A	10"	200							210	
Rm 545	4	S/A	8"	200							215	
VAV-518												
Rm 550	1	S/A	8"	300							325	
Rm 552	2	S/A	10"	210							240	