AIR BALANCE DATA SHEET

PROJECT: Carrillion Point PROJECT: P4730

PSR Mechanical
Building Efficiency and Sustainability
A Service Logic Company

ROOM	OPENING	SIZE	F.	REQUIRED CFM	TEST 1 CFM	TEST 2 CFM	TEST 3 CFM	FINAL CFM	REMARKS
Conf.									First Reading
Room									with floor grills
									on
Diffusers									~~took~~
Measured									Balanced without
South-North									floor grills.
1	6 ~~0~~			135	135	115	120	115	then put on
2	6 ~~0~~			135	100	110	120	110	took final
3	6 ~~0~~			135	85	110	110	115	Reading
4	6 ~~0~~			135	90	120	115	110	
5	6 ~~0~~			135	80	120	115	105	
6	6 ~~0~~			135	0	115	115	105	
7	6 ~~0~~			135	100	115	120	125	
8	6 ~~0~~			135	90	115	~~115~~ 120	110	
9	6 ~~0~~			135	90	110	115	110	
10	6 ~~0~~			135	90	115	~~110~~ 115	115	
11	6 ~~0~~			135	110	120	110	110	
12	6 ~~0~~			135	110	110	120	115	

INSTRUMENT USED: Alnor Balometer Jr SERIAL: 7055 0205

TESTED BY: Scot Mely 206 423 8536 DATE: 10/12/12

SYSTEM NO. Bay Shore Room

ADDRESS: Kirkland WA PAGE: 1 of 1