AIR BALANCE DATA SHEET

PROJECT: Fly Fitness PROJECT: P 4766

PSR Mechanical
Building Efficiency and Sustainability
A Service Logic Company

ROOM	OPENING	SIZE	F.	REQUIRED CFM	TEST 1 CFM	TEST 2 CFM	TEST 3 CFM	FINAL CFM	REMARKS
Large Room									
#1	12" Ø	24x24		400	450	425		400	
#2	12" Ø	24x24		400	240	300		400	
#3	12" Ø	24x24		400	300	350		400	
OFFICE									
#4	8" Ø	24x24		120	200	150		120	
Back Room	~~12" Ø~~ 12" Ø	24x24		240	260	240		240	

INSTRUMENT USED: ALNOR SERIAL:

TESTED BY: RANDY HURNER DATE: 12-27-12

SYSTEM NO.

ADDRESS: PAGE: